Improvements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

EMB

"FIRST AND FINAL BILL"

Improvements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

ite of Measurement :

em No	Detailed Measurements Discription of Item		No	Length	Breadth	Depth	Qty	Unit
1	KSRRB M200-11.1. Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees girth up to 300 mm, removalof stumps of trees cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used or auctioned, including removal and disposal of top organic soil not exceeding 150 mm in thickness complete as per specifications.(P.No-139,I No-18.16) By Mechanical Means:B. In area of thorny jungle							
	WARD - 03							
	Ananthapura Burial Ground1		1	40.00	18.00		720.00	
	Ananthapura Burial Ground2		1	50.00	50.00		2500.00	
	WARD - 04							
	Allalsandra Burial ground		1	40.00	20.00		800.00	
							4020.00	**Sqm**
						Present Qty	**0.40**	**Ha**

Contractor

Assistant Engineer

20/ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ. Assistant Executive Engineer,
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements No	Length	Breadth	Depth	Qty	Unit
Earth work excavation for foundation of building, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m in depyh including the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specification No. KBS 2.1 (b)/ 2.3.5 PWD SR 2018-19 It No 2.4 Pg. No.6							
WARD - 03							
Ananthapura Burial Ground1							
Column		32	1.00	1.00	1.00	32.00	
Compound Wall							
		1	17.40	0.80	1.00	13.92	
		1	35.20	0.80	1.00	28.16	
		1	12.00	0.80	1.00	9.60	
		1	11.30	0.80	1.00	9.04	
		1	8.10	0.80	1.00	6.48	
Platform		1	6.70	4.35	0.50	14.57	
Toilet							
		1	1.40	0.70	0.60	0.59	
		1	2.90	0.70	0.60	1.22	
		1	2.90	0.70	0.60	1.22	
		1	2.70	0.70	0.60	1.13	
Wall		2	19.50	0.70	0.60	16.38	
Ananthapura Burial Ground2							
Column		25	1.00	1.00	1.00	25.00	
Compound Wall							
		1	40.80	0.80	1.00	32.64	
		1	20.95	0.80	1.00	16.76	
		1	4.00	0.80	1.00	3.20	
		1	29.40	0.80	1.00	23.52	
Debris							
		1	30.00	17.90	0.30	161.10	
Platform		1	6.80	2.80	0.50	9.52	
Ananthapura School							
Column		45	1.00	1.00	1.00	45.00	
Compound Wall							
		1	13.70	0.80	1.00	10.96	
		1	11.00	0.80	1.00	8.80	
		1	42.40	0.80	1.00	33.92	
		1	40.60	0.80	1.00	32.48	
		1	27.60	0.80	1.00	22.08	
					Present Qty	**559.29**	**Cum**

Contractor

Assistant Engineer

8/7/2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
Asst. Executive Engineer,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-108

8/7/2020

ovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

Measurement :

Detailed Measurements

Discription of Item		No	Length	Breadth	Depth	Qty	Unit
KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (P.No-143, I.No-19.1)							
WARD - 04							
Allalsandra Burial ground							
for SSM foundation		1	11.90	1.20	1.10	15.71	
		1	28.00	1.20	1.10	36.96	
		1	3.80	1.20	1.10	5.02	
		1	1.40	1.20	1.10	1.85	
for laying of cobble stone		1	12.50	1.50	0.45	8.44	
		1	9.40	1.50	0.45	6.35	
		1	23.00	1.50	0.45	15.53	
		1	27.40	1.50	0.45	18.50	
Water tanker		1	4.10	2.10	0.60	5.17	
		1	4.30	1.60	0.60	4.13	
for benches		4	4.00	1.50	0.60	14.40	
		1	9.40	9.10	0.60	51.32	
desilting of drains		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	1.00	22.50	
burial ground approach desilting work		1	30.00	0.75	0.90	20.25	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.80	18.00	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.80	18.00	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.90	20.25	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.90	20.25	
burial ground approach desilting work		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.80	18.00	
		1	30.00	0.75	0.90	20.25	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	1.00	22.50	
		1	30.00	0.75	0.80	18.00	
		1	30.00	0.75	0.90	20.25	
debris removal inside the burial ground		1	10.00	5.00	0.75	37.50	
		1	9.00	6.00	0.75	40.50	
		1	8.00	4.50	0.60	21.60	

Discription of Item		No	Length	Breadth	Depth	Qty	Unit
		1	10.00	5.00	0.80	40.00	
		1	9.00	6.00	0.75	40.50	
		1	8.00	4.50	0.90	32.40	
		1	10.00	5.00	0.60	30.00	
		1	9.00	6.00	0.75	40.50	
		1	8.00	4.50	0.80	28.80	
		1	9.00	3.50	0.70	22.05	
		1	8.00	3.00	0.80	19.20	
		1	6.20	2.50	0.70	10.85	
		1	3.00	2.50	1.00	7.50	
					Present Qty	**1020.50**	**Cum**

C&FC

Contractor

Assistant Engineer

13/7/2020

Asst. Executive Engineer,

Discription of Item		No	Length	Breadth			Depth	Qty	Unit
ala Bhyraveshwara Nilaya		1	9.40	5.80	6.00	5.90	0.15	8.32	
erpendicular Road		1	30.00	6.20	5.20	5.70	0.15	25.65	
		1	11.50	5.20	5.15	5.18	0.15	8.93	
Burial ground Concrete Road									
		1	10.00	5.00	5.30	5.15	0.15	7.73	
		1	30.00	5.60	3.70	4.65	0.15	20.93	
		1	30.00	3.70	4.10	3.90	0.15	17.55	
		1	10.20	4.10	4.00	4.05	0.15	6.20	
Opposite Vivekananda Park									
3rd cross		1	10.90	3.70	3.80	3.75	0.15	6.13	
WARD - 04									
Allalsandra Burial ground									
for SSM foundation		1.00	11.90	1.20			0.15	2.14	
		1.00	28.00	1.20			0.15	5.04	
		1.00	3.80	1.20			0.15	0.68	
		1.00	1.40	1.20			0.15	0.25	
bottom of the kerb		2.00	12.50	0.20			0.08	0.40	
		1.00	9.40	0.20			0.08	0.15	
		1.00	23.00	0.20			0.08	0.37	
		1.00	27.40	0.20			0.08	0.44	
Water tanker		1.00	4.10	2.10			0.15	1.29	
		1.00	4.30	1.60			0.15	1.03	
for benches		4.00	4.00	1.50			0.15	3.60	
		1.00	9.40	9.10			0.15	12.83	
flat form		1.00	4.20	2.30			0.15	1.45	
		1.00	7.00	2.00			0.15	2.10	
		1.00	10.00	0.60			0.15	0.90	
							Present Qty	**202.36**	**Cum**

CSF-C

Contractor

Assistant Engineer

16/7/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಂಖ್ಯೆ-3
Executive Engineer,
ಬಿ.ಎ.ಪಿ.ಎ. ಬೆಂಗಳೂರು-106

Discription of Item		No	Length	Breadth	Depth	Qty	Unit
		2	28.00	0.75	0.10	4.20	
		2	3.80	0.75	0.10	0.57	
benches flat form		2	1.40	0.75	0.10	0.21	
		1	8.50	7.50	0.05	3.19	C&FC
					Present Qty	27.36	Cum

Contractor

Assistant Engineer

21/8/2023

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
Asst. Executive Engineer,
ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements					
		No	Length	Breadth	Depth	Qty	Unit
Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles and beams retaining walls, return walls, walls (any thickness) including attached pilasters, columns, ,pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4 6 PWD SR 2018-19 It No.4.12Pg. No.14							
WARD - 03							
Ananthapura Burial Ground1							
Column		32	0.80	0.80	0.70	14.34	
		32	0.60	0.60	0.60	6.91	
		32	0.45	0.20	2.20	6.34	
Ananthapura Burial Ground2							
Column		25	0.80	0.80	0.70	11.20	
		25	0.60	0.60	0.60	5.40	
		25	0.45	0.20	2.20	4.95	
Ananthapura Burial Ground1							
Platform Sides		2	6.70	0.60	0.75	6.03	
		1	3.00	0.60	0.75	1.35	
Platform		1	6.10	3.25	0.15	2.97	
Ananthapura Burial Ground2							
Platform Sides		2	6.80	0.30	0.75	3.06	
		1	2.20	0.30	0.75	0.50	
Platform		1	6.50	2.20	0.15	2.15	
Ananthapura School							
Column		45	0.80	0.80	0.70	20.16	
		45	0.60	0.60	0.60	9.72	
		45	0.45	0.20	2.15	8.71	
					Present Qty	**103.78**	**Cum**

Contractor

Assistant Engineer

Asst. Executive Engineer,

25/6/2020

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements					
		No	Length	Breadth	Depth	Qty	Unit
KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Specification No.KBS 4.6.3 PWD SR 2018-19 It No.4.46.2Pg. No.18							
WARD - 03							
Ananthapura Burial Ground1							
12mm dia Main bar		32	8.00	3.50	0.89	797.44	
12mm dia Distribution bar		32	22.00	1.20	0.89	751.87	
		32	7.00	2.40	0.89	478.46	
		32	8.00	3.20	0.89	729.09	
Platform 1							
		1	8.00	16.00	0.89	113.92	
		1	160.00	2.40	0.89	341.76	
Ananthapura Burial Ground2							
12mm dia Main bar		25	8.00	3.50	0.89	623.00	
12mm dia Distribution bar		25	22.00	1.20	0.89	587.40	
		25	7.00	2.40	0.89	373.80	
		25	8.00	3.20	0.89	569.60	
Platform 1							
		1	8.00	15.50	0.89	110.36	
		1	155.00	2.00	0.89	275.90	
School Compound							
12mm dia Main bar		45	8.00	3.50	0.89	1121.40	
12mm dia Distribution bar		45	22.00	1.22	0.89	1074.94	
		45	7.00	2.40	0.89	672.84	
		45	8.00	3.20	0.89	1025.28	
						9647.07	Kgs
					Present Qty	**9.65**	**Tn**

Contractor

Assistant Engineer

25/8/2020

Assistant Executive Engineer

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements					
		No	Length	Breadth	Depth	Qty	Unit
Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction (P.47, I. 9.4) PRED.SR 2019-20							
WARD - 04							
Allalasandra Burial ground near lake		1				1.00	
		1				1.00	
					Present Qty	**2.00**	**Nos**

Contractor

Assistant Engineer

7/09/2020

Asst. Executive Engineer

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

n	Discription of Item		Detailed Measurements					
			No	Length	Breadth	Depth	Qty	Unit
	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III NO 84							
	WARD - 04							
	Allalasandra Burial ground near lake		11	6.00			66.00	
			9	6.00			54.00	
						Present Qty	**120.00**	**Mtr**

Contractor

Assistant Engineer

10/09/2020

Asst. Executive Engineer

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

n	Detailed Measurements							
)	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Providing 250mm dia PVC Pipe BWSSB SR 17-18 PNO 133 SL NO 1.11							
	WARD - 04							
			1	24.00			24.00	
						Present Qty	**24.00**	**Mtr**

Contractor

Assistant Engineer

Asst. Executive Engineer,

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements					
		No	Length	Breadth	Depth	Qty	Unit
Providing 175mm dia ms casing cap page no III it no 85 pred 12-13 sr							
WARD - 04							
		1				1.00	
		1				1.00	
					Present Qty	**2.00**	**Nos**

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ನ.ಪ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-56

Asst. Executive Engineer,

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements No	Length	Breadth	Depth	Qty	Unit
Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia (P No.40, I No. 6.1) KPWD Electrical SR 2019-20							
WARD - 04							
		1				1.00	
		1				1.00	
						Present Qty	**2.00** Nos

Contractor

Assistant Engineer

Executive Engineer,

aprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

: of Measurement :

	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Detailed Measurements							
	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. (P. No.6/ I No 2.3 PWD SR 2018-19)							
	WARD - 04							
	Allalasandra Village & burial ground		1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.75	13.50	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
			1	30.00	0.60	0.70	12.60	
						Present Qty	**295.20**	**Cum**

Contractor

Assistant Engineer

24/09/2025

Executive Engineer,

provements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

of Measurement :

Discription of Item		Detailed Measurements					
		No	Length	Breadth	Depth	Qty	Unit
Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. PWD SR 2018-19 It							
WARD - 03							
Ananthapura Burial Ground1							
Platform							
Sides		1	6.10	3.25		19.83	
Ananthapura Burial Ground2		2	6.70	0.60		8.04	
Platform							
Sides		1	6.50	2.20		14.30	
WARD - 04		2	6.50	0.60		7.80	
Allalsandra Burial ground							
		4	4.00	1.50		24.00	
		1	9.40	9.10		85.54	
					Present Qty	**159.51**	**Sqm**

Contractor

Assistant Engineer

Asst. Executive Engineer

5/x/2023

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

Detailed Measurements

n	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 PWD SR 2018-19 It No.5.26.1Pg. No.27							
	WARD - 03							
	Ananthapura Burial Ground1							
	Compound Wall							
			1	17.40		2.00	34.80	
			1	35.20		2.00	70.40	
			1	12.00		2.00	24.00	
			1	11.30		2.00	22.60	
			1	8.10		2.00	16.20	
	Toilet							
			1	1.40		1.90	2.66	
			1	2.60		1.90	4.94	
			1	2.60		1.90	4.94	
			1	1.70		1.90	3.23	
	Wall		2	18.00		2.00	72.00	
	Deduct Door		-1	0.80		1.85	-1.48	
	Ventilator		-2	0.45		0.45	-0.41	
	Ananthapura Burial Ground2							
	Compound Wall							
			1	40.80		2.00	81.60	
			1	20.95		2.00	41.90	
			1	4.00		2.00	8.00	
			1	29.40		2.00	58.80	
	Deduct column		-57	0.20		2.00	-22.80	
	Ananthapura School							
	Compound Wall							
			1	13.70		2.00	27.40	
			1	11.00		2.00	22.00	
			1	42.40		2.00	84.80	
			1	40.60		2.00	81.20	
			1	27.60		2.00	55.20	
	Deduct column		-45	0.20		2.00	-18.00	
						Present Qty	**673.99**	**Sqm**

Contractor

Assistant Engineer

12/X/2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer,

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

te of Measurement :

m o	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Detailed Measurements							
7	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 PWD SR 2018-19 It No.5.26.1Pg. No.27							
	WARD - 04							
	Allalsandra Burial ground							
	water tank		2	3.60		1.10	7.92	
			3	1.00		1.10	3.30	
			2	30.00		0.20	12.00	
			2	3.00		0.20	1.20	
						Present Qty	**24.42**	**Sqm**

12/10/2020

Contractor

Assistant Engineer

12/10/2020

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer,

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

m o	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Detailed Measurements							
8	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. PWD SR 2018-19 It No.15.17Pg. No.116							
	WARD - 03							
	Ananthapura Burial Ground1							
	Compound Wall							
			2	17.40		2.10	73.08	
			2	35.20		2.10	147.84	
			2	12.00		2.10	50.40	
			2	11.30		2.10	47.46	
			2	8.10		2.10	34.02	
	Toilet							
			2	1.40		2.10	5.88	
			2	2.90		2.10	12.18	
			2	2.90		2.10	12.18	
			2	2.70		2.10	11.34	
	Wall		2	18.00		2.10	75.60	
	Deduct Door		-2	0.80		1.85	-2.96	
	Ventilator		-4	0.45		0.45	-0.81	
	Ananthapura Burial Ground2							
	Compound Wall							
			2	40.80		2.10	171.36	
			2	20.95		2.10	87.99	
			2	4.00		2.10	16.80	
			2	29.40		2.10	123.48	
	Ananthapura School							
	Compound Wall							
			2	13.70		2.10	57.54	
			2	11.00		2.10	46.20	
			2	42.40		2.10	178.08	
			2	40.60		2.10	170.52	
			2	27.60		2.10	115.92	
	WARD - 04							
	Allalsandra Burial ground							
			4	3.60		0.80	11.52	
			6	1.00		0.80	4.80	
	bottom		2	1.50	0.80		2.40	
			4	30.00		0.15	18.00	
						Present Qty	**1470.82**	**Sqm**
						Limitted Qty	**1462.00**	**Sqm**

C&FC

Contractor

Assistant Engineer

13/X/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-064

Asst. Executive Engineer,

nprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

n	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Detailed Measurements							
3	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge. (P.No.27, I.No.5.30)							
	WARD - 04							
	Allalsandra Burial ground							
							143.00	
							127.00	
							270.00	
						Present Qty	**540.00**	**Nos**

e&FC

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer,

mprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

m o	Discription of Item		Detailed Measurements No	Length	Breadth	Depth	Qty	Unit
9	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)							
	WARD - 03							
	Veerasagara Road Burial Ground Entrance Culvert Raft		1	6.30	1.20		7.56	
						Present Qty	**7.56**	**Sqm**

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೬೫

Asst. Executive Engineer,

14/12/2020

aprovements to Burial Ground at Attur Layout and Allalsandra in ward no- 03 and 04 of Yelahanka Satellite Town Sub Division (Package -04)

e of Measurement :

n	Detailed Measurements								
)	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Amount
7	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor Above 12.5 HP upto 25 HP (P No. 24 / I No.5.2.2 KPWD Electrical SR 2019-20)								
	WARD - 04								
			1				1.00		
			1				1.00		C&FC
						Present Qty	**2.00**	**Nos**	

Total	**11602765.40**
GST 12%	**1392331.85**
Bescom deposit	**27000.00**
Grand total	**13022097.24**

C&FC

Contractor

Assistant Engineer

22/10/2020.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜೆ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-೫೬

Asst. Executive Engineer

22/10/2020